

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of November 2018 for the week ending 25.11.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	5952	22908	210592	476737
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4785	14849	96299	336227
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	3028	8624	75224	161307
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2348	6196	72460	135308
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2700	7655	61666	171258
Total		1956998	1169077	18813	60232	516241	1280837


 26/11/2018

B. Kain
 S&E/works/CSF
 26/11/18