

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of December 2018 for the week ending 09.12.2018

S L N O	Name of the sleeper factory with works address	Ordered Quantity for 2 years	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	6804	8132	224820	503576
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4050	4904	107178	357968
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	1184	1184	79036	165119
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	1088	1088	74492	157340
5	M/s Cannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	2565	2944	66972	176566
Total		1956998	1169077	15691	18252	532498	1340569

* All figures are in Numbers


 B. C. Dattaraj
 Dy. Secy (M)


 A. K. Bhatnagar
 Dy. Secy (M)