

## EAST COAST RAILWAY


**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of January 2019 for the week ending 13.01.2019**

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	0	246108	524864
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u>	156958	39239	5676	9280	10576	10576
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4297	7282	126804	377617
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2759	5170	93598	179681
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	2728	4548	83396	146244
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1985	3215	76860	186454
<b>Total</b>		<b>2113956</b>	<b>1208316</b>	<b>17445</b>	<b>29495</b>	<b>637342</b>	<b>1425436</b>

**Note:\*** All figures are in Numbers.

\* All figures ~~was~~ include Wider base sleepers produced in KPRX & SLRD CSP's.

  
 03/01/19  
 oycel SP

  
 Saini  
 S/E/CP/CS