

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of January 2019 ending in 31.01.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production		Total Production Against Contract
				During the month	Cumulative for FY 18-19	
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	523196	244612	0	246108	524864
	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road(+30%)</u>	156958	156958	23444	25576	25576
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	15333	134855	385668
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	12806	101234	187317
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	9816	88664	151512
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	4176	77821	187415
Total		2113956	1326035	65575	674258	1462352

Note:* All figures are in Numbers.

* All figures ~~were~~ include Wider base sleepers produced in KPRX & SLRD CSP's.

31/01/19

31/01/19