


EAST COAST RAILWAY


Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of March 2019 for the week ending 24.03.2019

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (including +30%)</u>	680154	244612	5152	21208	319352	598108
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	3991	14396	167108	417920
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	223929	2690	8234	123522	209605
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	912	2844	94356	157204
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1914	5812	91320	200914
Total		2113956	1169077	14659	52494	795658	1583751

Note: * All figures are in Numbers.

* All figures include Wider base sleepers produced in KPRX & SLRD CSP's.


 A. Ray
 Dy. Secy (S&P)


 S. K. Singh
 Sr. Secy (S&P)