

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of March 2019 ending in 31.03.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	244612	5260	26468	324612	603368
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	220146	4597	18993	171705	422517
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	223929	2949	11183	126471	212554
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	289984	960	3804	95316	158164
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	190406	1841	7653	93161	202755
Total		2113956	1169077	15607	68101	811265	1599358

Note:* All figures are in Numbers.

*** All figures include Wider base sleepers produced .**

S. Raik
SSE/wonu/csp

Al Ray
03/04/2019

Dy. Chief Engineer (C.S.P.)
उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P.)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar