

EAST COAST RAILWAY

Progress Report of Production of mono block 60Kg PSC BG line Sleepers against Railway Board's Tender no. CS-169/2016 in the Month of April 2019 for the week ending 07.04.2019

Sl. No.	Name of the sleeper plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 2019-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	6440	6440	6440	619808
2	M/s Calcutta Springs Ltd., <u>Suria Road</u>	470958	48441	4749	4749	4749	427266
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	2501	2501	2501	215055
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	736	736	736	158900
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1631	1631	1631	204386
Total		2113956	467530	16057	16057	16057	1615415

Note: * All figures are in Numbers.
* All figures include Wider base sleepers produced .


 A. Ray
 Dy. Secy (S&P) / EES

S. Ravi
 Sr. Engg. / S&P