

EAST COAST RAILWAY

Progress Report of Production of mono block 60Kg PSC BG line Sleepers against Railway Board's Tender no. CS-169/2016 in the Month of April 2019 for the week ending 14.04.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	6212	12652	12652	616020
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	4425	9174	9174	431691
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	2613	5114	5114	217668
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	920	1656	1656	159820
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	677	2308	2308	205063
Total		2113956	467530	14847	30904	30904	1630262

Note: * All figures are in Numbers.

* All figures include Wider base sleepers produced .

A. Ray
15.04.19

S. Rank
15.04.2019 / CSP