

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of April 2019 ending in 30.04.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	1708	26000	26000	629368
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	1628	19952	19952	442469
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	986	11482	11482	224036
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	656	5756	5756	163920
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	407	5437	5437	208196
<b>Total</b>		<b>2113956</b>	<b>467530</b>	<b>5385</b>	<b>68627</b>	<b>68627</b>	<b>1667989</b>

**Note:\* All figures are in Numbers.**

**\* All figures include Wider base sleepers produced .**

*AP Ray*  
07/05/19

*Frank*  
SEF works/CSF  
2/05/19