

EAST COAST RAILWAY


Progress Report of Production of mono block 60Kg PSC BG line Sleepers against Railway Board's Tender no. CS-169/2016 in the Month of April 2019 for the week ending 28.04.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patel Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	5644	24292	24292	627660
2	M/s Calcutta Springs Ltd., <u>Suria Road</u>	470958	48441	4705	18324	18324	440841
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	97458	2721	10496	10496	223150
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1836	5100	5100	163264
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1415	5030	5030	207789
Total		2113956	467530	16321	63242	63242	1662604

Note:* All figures are in Numbers.

* All figures include Wider base sleepers produced .


 30/04/19
 Dy CE/CSF


 S. K. Srinivas/CSF