

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2019 week ending in 05.05.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	2636	928	26928	630296
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	2900	1272	21224	443741
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	97458	2426	1440	12922	225476
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1616	960	6716	164880
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1408	1001	6454	209213
Total		2113956	467530	10986	5601	74244	1673606

Note: * All figures are in Numbers.

* All figures include Wider base sleepers produced .

Alayb
07/05/19
09/05/19

Srin
SSE/works/csp
07/05/19