


## EAST COAST RAILWAY


**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2019 week ending in 12.05.2019**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaigadur Road</u>	680154	76786	0	928	26928	630296
2	M/s Calcutta Springs Ltd., <u>Suria Road</u>	470958	48441	4718	5990	25942	443459
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	97458	2908	4348	15830	228384
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1544	2504	8260	166424
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1483	2484	7937	210696
<b>Total</b>		<b>2113956</b>	<b>467530</b>	<b>10653</b>	<b>16254</b>	<b>84897</b>	<b>1684259</b>

**Note:\*** All figures are in Numbers.

\* All figures include Wider base sleepers produced .

  
 13/05/19  
 04/05/19

  
 Sankar  
 SSK/MS/csp  
 13/05/19