

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of May 2019 Month ending in 31.05.2019

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Target for FY 2019-20 (in nos) | Status of Production(in nos) | | | |
|--------------|---|---|--------------------------------|------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production Against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680154 | 76786 | 320 | 1248 | 27248 | 630616 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470958 | 48441 | 4015 | 19424 | 39376 | 461893 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310012 | 97458 | 2601 | 11503 | 22985 | 235539 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352832 | 147600 | 1252 | 6564 | 12320 | 170484 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300000 | 97245 | 1736 | 7924 | 13361 | 216117 |
| Total | | 2113956 | 467530 | 9924 | 46663 | 115290 | 1714649 |

Note:- (1) All figures are in Numbers & include Wider base sleepers produced .

2) At KPXR, after Fani cyclone, production started partially w.r.t.27.05.19 on completion of repairs to one unit of the plant.

APR 30
2019
By C&S

Rack
04/06/19
SSE/works/csp