

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2019 week ending in 02.06.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	320	0	27248	630616
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	4849	834	40210	462727
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	3047	446	23431	235985
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1252	0	12320	170484
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1756	263	13624	216380
Total		2113956	467530	11224	1543	116833	1716192

Note:- (1) All figures are in Numbers & include Wider base sleepers produced .

2) At KPXR, after Fani cyclone, production started partially w.r.t. 27.05.19 on completion of repairs , to one unit of the plant.

[Signature]
04/06/19
ajcel esp

[Signature]
04/06/19
H. J. [unclear] / esp