

**EAST COAST RAILWAY**

**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of June 2019 week ending in 09.06.2019**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	4568	4568	31816	635184
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	4649	5483	44859	467376
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	97458	1020	1466	24451	237005
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	147600	1508	1508	13828	171992
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	97245	1515	1778	15139	217895
<b>Total</b>		<b>2113956</b>	<b>467530</b>	<b>13260</b>	<b>14803</b>	<b>130093</b>	<b>1729452</b>

Note:- (1) All figures are in Numbers & include Wider base sleepers produced .

2 ) At KPXR, after Fani cyclone, production started partially we-27 .05.19 on: completion of repairs to one unit of the plant.

*[Signature]*  
10/06/19  
DCE/CSF

*[Signature]*  
10/06/19  
SSE/works/CSF