

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no. CS-169/2016 in the Month of June 2019 for the week ending in 23.06.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	6,80,154	76,786	4,474	11,574	38,822	6,42,190
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	4,70,958	48,441	2,766	11,700	51,076	4,73,593
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	3,10,012	84,000	3,007	7,380	30,365	2,42,919
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	3,52,832	73,880	2,572	5,396	17,716	1,75,880
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	3,00,000	91,300	1,463	3,468	18,607	2,21,363
Total		21,13,956	3,74,407	14,282	41,296	1,56,586	17,55,945

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleeper (RT-8527) against Bd's Tender No.172/2018 in the Month of June 2019 for the week ending in 23.06.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	8,50,000	4,07,906
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	7,30,000	1,82,415	232	232	232	232
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	2,50,000	84,000
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	5,00,000	73,800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	2,00,000	91,380
Total		25,30,000	8,39,501	232	232	232	232

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

2) At,CSP/SLRD production of wider base sleepers has been started from 18.06.19

APR
23/06/19
09/06/19

Rack
24/06/19
SSE/works/csp