

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 07.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	4498	4498	49750	653118
2	M/s Calcutta Springs Ltd., <u>Suria Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1747	1747	33859	246413
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	2628	2628	22888	181052
5	M/s Gannon Dunkerley & Co. Ltd., <u>Kayagada</u>	300000	91300	431	431	21131	223886
Total		2113956	374407	9304	9304	179028	1778386

Note:- 1) All figures are in Numbers & include Wider base sleepers produced.

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending in 07.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906
2	M/s Calcutta Springs Ltd., <u>Suria Road</u>	730000	182415	918	918	1991	1991
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Kayagada</u>	200000	91380
Total		2530000	839501	918	918	1991	1991

Note:- 1) All figures are in Numbers.

2) ACOSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19

[Signature]
08/07/2019
ACOSP

[Signature]
08/07/2019
SLRD