

**EAST COAST RAILWAY**

**Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 21.07.2019**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kalpadar Road</u>	680154	76786	2802	12698	57950	661318
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2690	7118	39230	251784
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1904	5192	25452	183616
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1746	3077	23777	226532
<b>Total</b>		<b>2113956</b>	<b>374407</b>	<b>9142</b>	<b>28085</b>	<b>197809</b>	<b>1797167</b>

Note:-1) All figures are in Numbers & include Wider base sleepers produced .


**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending in 21.07.2019**


SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1		850000	407906	...	...	...	...
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	318	2258	3331	3331
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	...	...	...	...
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	...	...	...	...
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	20	20	20	20
<b>Total</b>		<b>2530000</b>	<b>839501</b>	<b>338</b>	<b>2278</b>	<b>3351</b>	<b>3351</b>

Note:- 1) All figures are in Numbers.

2) At CSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19

3) At CSP/RGDA, production of wider base sleepers has been started w.e.f 17.07.19


  
 Dy. Chief Engineer (C.S.P.)
   
 पूर्व बट रेलवे/E.Co.Railway
   
 भुवनेश्वर/Bhubaneswar


  
 22/07/19