

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Week ending 04.08.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	712	0	62630	665998
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1345	845	42977	255531
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	2380	1288	29436	187600
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	740	450	26092	228847
Total		2113956	374407	5177	2583	212535	1811893

Note:-1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Week ending 04.08.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1		850000	407906	16	16	16	16
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1694	919	6658	6658
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	40	16	40	40
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	64	32	64	64
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	112	84	300	300
Total		2530000	839501	1926	1067	7078	7078

Note:- 1) All figures are in Numbers.

- 2) At CSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19
- 3) At CSP/RGDA, production of wider base sleepers has been started w.e.f 17.07.19
- 4) At CSP/PDT, production of wider base sleepers has been started w.e.f 28.07.19
- 5) At CSP/GRBL, production of wider base sleepers has been started w.e.f 29.07.19
- 6) At CSP/KPXR, production of wider base sleepers has been started w.e.f 01.08.19

Handwritten signature and date:
06.08.19

Handwritten signature and date:
06/08/19
SSE/works/CSP