

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Week ending 11.08.2019

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Target for FY 2019-20 (in nos) | Status of Production (In nos) | | | |
|--------------|---------------------------------------------------------------|-----------------------------------------|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680154 | 76786 | 0 | 0 | 62630 ✓ | 665998 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470958 | 48441 | 0 | 0 | 51400 | 473917 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310012 | 84000 | 2226 | 3410 | 45542 | 258096 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352832 | 73880 | 1732 | 3020 | 31168 | 189332 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300000 | 91300 | 820 | 1270 | 26912 | 229667 |
| Total | | 2113956 | 374407 | 4778 | 7700 | 217652 | 1817010 |


Note:- 1) All figures are in Numbers & include Wider base sleepers produced .


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Week ending 11.08.2019

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Target for FY 2019-20 (in nos) | Status of Production (In nos) | | | |
|--------------|-----------------------------------------------------------|-----------------------------------------|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | | 850000 | 407906 | 0 | 16 | 16 | 16 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 730000 | 182415 | 1818 | 2737 | 8476 | 8476 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 250000 | 84000 | 72 | 104 | 128 | 128 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 500000 | 73800 | 64 | 96 | 128 | 128 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 200000 | 91380 | 140 | 224 | 440 | 440 |
| Total | | 2530000 | 839501 | 2094 | 3177 | 9188 | 9188 |

Note:- 1) All figures are in Numbers.

- 2) At CSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19
- 3) At CSP/RGDA, production of wider base sleepers has been started w.e.f 17.07.19
- 4) At CSP/PDT, production of wider base sleepers has been started w.e.f 28.07.19
- 5) At CSP/GRBL, production of wider base sleepers has been started w.e.f 29.07.19


 13/08/19
 उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P)
 पूर्व तट रेलवे/E.Co.Railway
 भुवनेश्वर/Bhubaneswar


 19/08/19
 SSE/works/csp