

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Month ending 31.08.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week up to 31.08.19	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	0	62630	665998
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2353	9626	51758	264312
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1940	8880	37028	195192
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1147	4302	29944	232699
Total		2113956	374407	5440	22808	232760	1832118

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month ending 31.08.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week up to 31.08.19	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd. <u>Kaipadar Road</u>	850000	407906	0	16	16	16
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1982	8654	14393	14393
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	140	384	408	408
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	64	296	328	328
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	351	1003	1219	1219
Total		2530000	839501	2537	10353	16364	16364

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPKR w.e.f 01.08.19.


 Dy. Chief Engineer (C.S.P)
 पूर्व वट रेलवे/E.Co.Railway
 03/09/19