

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers (RT-2496) against Railway Board's Tender no.CS-169/2016 for the Month ending 30.09.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	0	62630	665998
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	907	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	276	10527	62285	274839
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	0	6460	43488	201652
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	327	6936	36880	239635
<b>Total</b>		<b>2113956</b>	<b>374407</b>	<b>603</b>	<b>24830</b>	<b>257590</b>	<b>1856948</b>

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 30.09.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	0	0	16	16
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	510	8763	23156	23156
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	0	492	900	900
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	0	196	524	524
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	64	1379	2598	2598
<b>Total</b>		<b>2530000</b>	<b>839501</b>	<b>574</b>	<b>10830</b>	<b>27194</b>	<b>27194</b>

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.

2es  
Dy.CE/CSP/11/19

SSE/Works  
01/10/19