

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Month ending 31.10.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	3644	12592	75221	678589
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1105	8955	71240	283794
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	364	3952	47440	205604
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1208	6014	42894	245649
Total		2113956	374407	6321	31513	289102	1888460


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month ending 31.10.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	712	2920	2936	2936
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1785	11057	34213	34213
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	224	1296	2196	2196
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	24	200	724	724
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	384	2036	4634	4634
Total		2530000	839501	3129	17509	44703	44703

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.


 Dy. CE/CSP
 उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P.)
 पूर्व वर रेलवे/E.Co.Railway


 SSE/Works
 01/11/19