

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 03.11.2019

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (In nos) | Target for FY 2019-20 (In nos) | Status of Production (In nos) | | | |
|--------------|---|---|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680154 | 76786 | 5516 | 1872 | 77093 | 680461 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470958 | 48441 | 0 | 0 | 52307 | 474824 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310012 | 84000 | 1913 | 808 | 72048 | 284602 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352832 | 73880 | 1008 | 644 | 48084 | 206248 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300000 | 91300 | 1850 | 642 | 43536 | 246291 |
| Total | | 2113956 | 374407 | 10287 | 3966 | 293068 | 1892426 |


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 03.11.2019

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (In nos) | Target for FY 2019-20 (In nos) | Status of Production (In nos) | | | |
|--------------|---|---|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 850000 | 407906 | 1080 | 368 | 3304 | 3304 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 730000 | 182415 | 2582 | 797 | 35010 | 35010 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 250000 | 84000 | 416 | 192 | 2388 | 2388 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 500000 | 73800 | 56 | 32 | 756 | 756 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 200000 | 91380 | 512 | 128 | 4762 | 4762 |
| Total | | 2530000 | 839501 | 4646 | 1517 | 46220 | 46220 |

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.


 वरिष्ठ अभियन्ता (सी.एस.पी.)
 Senior Engineer (C.S.P.)
 पूर्व गट इंजिनियर/ East Coast Railway
 भुवनेश्वर / Bhubaneswar 04/11/19