

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 19.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680,154	76,786	-	-	78,787	682,155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470,958	48,441	-	-	52,307	474,824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310,012	84,000	484	2,390	90,511	303,065
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352,832	73,880	668	4,172	68,712	226,876
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300,000	91,300	-	1,551	57,873	260,628
Total		2,113,956	374,407	1,152	8,113	348,190	1,947,548

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 19.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850,000	407,906	6,344	17,352	54,192	54,192
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730,000	182,415	2,444	6,675	67,964	67,964
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250,000	84,000	760	2,508	11,128	11,128
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500,000	73,800	88	888	3,844	3,844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200,000	91,380	-	960	9,202	9,202
Total		2,530,000	839,501	9,636	28,383	146,330	146,330

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SURD w.e.f 19.06.19,(2)At,CSP/RODA w.e.f 17.07.19,(3)At,CSP/FDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPKR w.e.f 01.08.19.

[Signature]
21/01/2020

[Signature]
21.01.2020
584/MKSP