

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month ending 31.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680,154	76,786	-	-	78,787	682,155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470,958	48,441	-	-	52,307	474,824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310,012	84,000	667	3,249	91,370	303,924
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352,832	73,880	1,736	7,072	71,612	229,776
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300,000	91,300	809	3,143	59,729	262,214
<b>Total</b>		<b>2,113,956</b>	<b>374,407</b>	<b>3,212</b>	<b>13,464</b>	<b>353,805</b>	<b>1,952,893</b>

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the month ending 31.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850,000	407,906	6,912	31,832	68,672	68,672
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730,000	182,415	2,782	11,913	73,202	73,202
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250,000	84,000	1,108	5,180	13,800	13,800
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500,000	73,800	-	888	3,844	3,844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200,000	91,380	724	2,284	10,526	10,526
<b>Total</b>		<b>2,530,000</b>	<b>839,501</b>	<b>11,526</b>	<b>52,097</b>	<b>170,044</b>	<b>170,044</b>

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/CLRD w.e.f 13.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.

Scanned with  
CamScanner

M  
02.2020  
DY. CE/CP

S  
mix  
02/02/2020  
S/CP/CP