

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 09.02.2020(February)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680,154	76,786	-	-	78,787	682,155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470,958	48,441	-	-	52,307	474,824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310,012	84,000	1,295	1,562	92,932	305,486
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352,832	73,880	576	960	72,572	230,736
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300,000	91,300	982	1,154	60,883	263,368
<b>Total</b>		2,113,956	374,407	2,853	3,676	357,481	1,956,569


### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 09.02.2020(February)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850,000	407,906	7,712	8,768	77,440	77,440
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730,000	182,415	3,461	4,024	77,225	77,225
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250,000	84,000	1,480	1,848	15,648	15,648
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500,000	73,800	-	-	3,844	3,844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200,000	91,380	868	1,012	11,538	11,538
<b>Total</b>		2,530,000	839,501	13,521	15,652	185,695	185,695

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.

  
 Anil Dey  
 11/02/2020  
 45E1710728

