

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for February 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)			
				During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	78787	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	4684	96261	308815
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	6700	78312	236476
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	3463	63192	265677
<b>Total</b>		<b>2113956</b>	<b>374407</b>	<b>14847</b>	<b>368859</b>	<b>1967947</b>

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for February 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)			
				During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	30596	99268	99268
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	14752	87953	87953
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	5360	19160	19160
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	0	3844	3844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	3584	14110	14110
<b>Total</b>		<b>2530000</b>	<b>839501</b>	<b>54292</b>	<b>224335</b>	<b>224335</b>

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 0:

PKP  
05-03-2020  
SSE/EST/CSP

MM  
05/03/2020