

## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the month of April 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos.)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	1728	1728	121140
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	706	706	98251
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	0	0	23880
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	28	28	4288
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	0	0	14302
<b>Total</b>		<b>2530000</b>	<b>2462</b>	<b>2462</b>	<b>261861</b>

Note:- All figures are in Numbers.

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month of April 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos.)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	310989
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	68	68	241952
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	0	0	266329
<b>Total</b>		<b>2113956</b>	<b>68</b>	<b>68</b>	<b>1976249</b>

Note:- All figures are in Numbers.

PKP  
04.05.2020  
SSE/EST/OP

Mukh  
04/05/20

अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P.)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar