

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 17.05.2020


| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) | | | | Total Production against Contract |
|--------------|---|---|-------------------------------|------------------|-------------------------|---------------|-----------------------------------|
| | | | During the week | During the month | Cumulative for FY 20-21 | | |
| 1 | 2 | 3 | 5 | 6 | 7 | 8 | |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 850000 | 6784 | 11736 | 13464 | 132876 | |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 730000 | 2442 | 5231 | 5937 | 103482 | |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 250000 | 0 | 0 | 0 | 23880 | |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 500000 | 96 | 288 | 316 | 4576 | |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 200000 | 0 | 0 | 0 | 14302 | |
| Total | | 2530000 | 9322 | 17255 | 19717 | 279116 | |

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 17.05.2020

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) | | | | Total Production against Contract |
|--------------|---|---|-------------------------------|------------------|-------------------------|----------------|-----------------------------------|
| | | | During the week | During the month | Cumulative for FY 20-21 | | |
| 1 | 2 | 3 | 5 | 6 | 7 | 8 | |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680154 | 0 | 0 | 0 | 682155 | |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470958 | 0 | 0 | 0 | 474824 | |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310012 | 0 | 0 | 0 | 310989 | |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352832 | 460 | 1320 | 1388 | 243272 | |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300000 | 0 | 0 | 0 | 266329 | |
| Total | | 2113956 | 460 | 1320 | 1388 | 1977569 | |

Note:- All figures are in Numbers.


 23.05.2020
 26/05/2020

Dy. Chief Engineer (C.S.P)
 पूर्व तट रेलवे/ E.Co.Railway
 भुवनेश्वर/Bhubaneswar