

## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 31.05.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11248	28896	30624	150036
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3890	13207	13913	111458
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	-	0	0	23880
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	-	288	316	4576
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	-	0	0	14302
<b>Total</b>		<b>2530000</b>	<b>15138</b>	<b>42391</b>	<b>44853</b>	<b>304252</b>

Note:- All figures are in Numbers.

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 31.05.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	0	310989
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	0	1320	1388	243272
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	0	0	0	266329
<b>Total</b>		<b>2113956</b>	<b>0</b>	<b>1320</b>	<b>1388</b>	<b>1977569</b>

Note:- All figures are in Numbers.

*MW*  
19/05/2020  
*AW*  
19/05/20