

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 30.06.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	42984	73608	193020
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	16963	29491	127036
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	250000	588	588	24468
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	568	920	5180
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	2987	2987	17289
Total		2530000	64090	107594	366993

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 30.06.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>	310012	596	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	2252	3640	245524
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	454	454	266783
Total		2113956	3302	4690	1980871

Note:- All figures are in Numbers.

Maly
03.07.2020
उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar

Anna
03/07/2020
JE/(COO & E)