

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 12.07.2020


SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10784	17464	91072	210484
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3108	5731	35222	132767
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	952	1336	1924	25804
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	400	400	1320	5580
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	832	1144	4131	18433
Total		2530000	16076	26075	133669	393068


Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 12.07.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	1424	1424	5064	246948
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	474	599	1053	267382
Total		2113956	1898	2023	6713	1982894

Note:- All figures are in Numbers.


 16/07/2020
 उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P.)
 पूर्व तट रेलवे/E.Co.Railway
 भुवनेश्वर/Bhubaneswar


 16-07-2020