

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 26.07.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10144	38552	112160	231572
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3975	13693	43184	140729
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1048	3564	4152	28032
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	272	1088	2008	6268
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	663	2647	5634	19936
Total		2530000	16102	59544	167138	426537

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 26.07.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	984	4128	7768	249652
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	475	1580	2034	268363
Total		2113956	1459	5708	10398	1986579

Note:- All figures are in Numbers.

M/S
28-07-2020
JE/CDD&E