

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month of July 2020**

| SL NO        | Name of the sleeper Plants with works address                 | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) |                         |                                   |
|--------------|---|---|-------------------------------|-------------------------|-----------------------------------|
|              |   |   | During the month              | Cumulative for FY 20-21 | Total Production against Contract |
| 1            | 2   | 3                                       | 6                             | 7                       | 8                                 |
| 1            | M/s Patil Rail Infrastructure Pvt. Ltd., <b>Kaipadar Road</b> | 850000                                  | 47016                         | 120624                  | 240036                            |
| 2            | M/s Calcutta Springs Ltd., <b>Surla Road</b>                  | 730000                                  | 16925                         | 46416                   | 143961                            |
| 3            | M/s Vijay Prestressed Products Pvt. Ltd, <b>Pendurthi</b>     | 250000                                  | 4752                          | 5340                    | 29220                             |
| 4            | M/s Sahuwala Cylinders Pvt. Ltd., <b>Garudabilli</b>          | 500000                                  | 1480                          | 2400                    | 6660                              |
| 5            | M/s Gannon Dunkerley & Co. Ltd., <b>Rayagada</b>              | 200000                                  | 3327                          | 6314                    | 20616                             |
| <b>Total</b> |   | <b>2530000</b>                          | <b>73500</b>                  | <b>181094</b>           | <b>440493</b>                     |


Note:- All figures are in Numbers.

**Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Month of July 2020**

| SL NO        | Name of the sleeper Plants with works address                 | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) |                         |                                   |
|--------------|---|---|-------------------------------|-------------------------|-----------------------------------|
|              |   |   | During the month              | Cumulative for FY 20-21 | Total Production against Contract |
| 1            | 2   | 3                                       | 6                             | 7                       | 8                                 |
| 1            | M/s Patil Rail Infrastructure Pvt. Ltd., <b>Kaipadar Road</b> | 680154                                  | 0                             | 0                       | 682155                            |
| 2            | M/s Calcutta Springs Ltd., <b>Surla Road</b>                  | 470958                                  | 0                             | 0                       | 474824                            |
| 3            | M/s Vijay Prestressed Products Pvt. Ltd, <b>Pendurthi</b>     | 310012                                  | 0                             | 596                     | 311585                            |
| 4            | M/s Sahuwala Cylinders Pvt. Ltd., <b>Garudabilli</b>          | 352832                                  | 5712                          | 9352                    | 251236                            |
| 5            | M/s Gannon Dunkerley & Co. Ltd., <b>Rayagada</b>              | 300000                                  | 2056                          | 2510                    | 268839                            |
| <b>Total</b> |   | <b>2113956</b>                          | <b>7768</b>                   | <b>12458</b>            | <b>1988639</b>                    |

Note:- All figures are in Numbers.

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

  
18-08-2020  
JE/DD&E