

EAST COAST RAILWAY

Progress Report of Production of wider base Mono-block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 16.08.2020

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) | | | |
|--------------|---|---|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | During the week | During the month | Cumulative for FY 20-21 | Total Production against Contract |
| 1 | 2 | 3 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 850000 | 3200 | 12920 | 133544 | 252956 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 730000 | 2597 | 6729 | 53145 | 150690 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 250000 | 1548 | 3588 | 8928 | 32808 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 500000 | 0 | 240 | 2640 | 6900 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 200000 | 588 | 1500 | 7814 | 22116 |
| Total | | 2530000 | 7933 | 24977 | 206071 | 465470 |

Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 09.08.2020

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) | | | |
|--------------|---|---|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | During the week | During the month | Cumulative for FY 20-21 | Total Production against Contract |
| 1 | 2 | 3 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680154 | 0 | 0 | 0 | 682155 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470958 | 0 | 0 | 0 | 474824 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310012 | 0 | 0 | 596 | 311585 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352832 | 1448 | 3368 | 12720 | 254604 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300000 | 480 | 864 | 3374 | 269703 |
| Total | | 2113956 | 1928 | 4232 | 16690 | 1992871 |

Note:- All figures are in Numbers.

Mxky
18/08/2020
उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar
Hem
18-08-2020
JE/DD&E