

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 02.08.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	850000	10104	1640	122264	241676
2	M/s Calcutta Springs Ltd., Surla Road	730000	3924	692	47108	144653
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	250000	1376	188	5528	29408
4	M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli	500000	488	96	2496	6756
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	200000	756	76	6390	20692
Total		2530000	16648	2692	183786	443185


Note:- All figures are in Numbers.

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 02.08.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., Surla Road	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., Garudabilli	352832	1928	344	9696	251580
5	M/s Gannon Dunkerley & Co. Ltd., Rayagada	300000	540	64	2574	268903
Total		2113956	2468	408	12866	1989047

Note:- All figures are in Numbers.

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P.)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar


18-08-2020
JE/DDRE