

**EAST COAST RAILWAY**

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the month of August 2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	20048	140672	260084
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	13454	59870	157415
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	7264	12604	36484
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	240	2640	6900
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	3056	9370	23672
<b>Total</b>		<b>2530000</b>	<b>44062</b>	<b>225156</b>	<b>484555</b>

Note:- All figures are in Numbers.

**Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month of August 2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	5748	15100	256984
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	1572	4582	270911
<b>Total</b>		<b>2113956</b>	<b>7320</b>	<b>20278</b>	<b>1996459</b>

Note:- All figures are in Numbers.

*M*  
03/09/2020  
उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

*Off*  
03-09-2020  
JE/DD&E