

## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 30.09.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	42728	183400	302812
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	12617	72487	170032
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	8504	21108	44988
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3904	6544	10804
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	4778	18030	28450
<b>Total</b>		<b>2530000</b>	<b>72531</b>	<b>301569</b>	<b>557086</b>

Note:- All figures are in Numbers.

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 30.09.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	2656	17756	259640
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	536	5117	271446
<b>Total</b>		<b>2113956</b>	<b>3192</b>	<b>23469</b>	<b>1999650</b>

Note:- All figures are in Numbers.

*M. S. Patil*  
उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

*[Signature]*  
07-10-2020  
JE/ND&E