



## EAST COAST RAILWAY

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 19.10.2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10244	24852	208252	327664
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3479	8834	81321	178866
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1632	4332	25440	49320
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3060	5996	12540	16800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1336	3188	17548	31850
<b>Total</b>		<b>2530000</b>	<b>19751</b>	<b>47202</b>	<b>345101</b>	<b>604500</b>

Note:- All figures are in Numbers.

  
 Dy. CE/CSP

  
 JE/DD&E/CSP