



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month of October 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	43442	226842	346254
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	15804	88291	185836
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	8916	30024	53904
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	12464	19008	23268
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	5520	19880	34182
Total		2530000	86146	384045	643444

Note:- All figures are in Numbers.


Dy. CE/CSP


JE/DD&E