



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 25.10.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10582	35434	218834	338246
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3635	12469	84956	182501
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2280	6612	27720	51600
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3424	9420	15964	20224
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1440	4628	18988	33290
Total		2530000	21361	68563	366462	625861

Note:- All figures are in Numbers.


Dy. CE/CSP


03-11-2020
JE/DD&E