


## EAST COAST RAILWAY


**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 08.11.2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11030	11030	237872	357284
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	2522	2522	90813	188358
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2388	2568	32592	56472
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3764	3764	22772	27032
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1272	1272	21152	35454
<b>Total</b>		<b>2530000</b>	<b>20976</b>	<b>21156</b>	<b>405201</b>	<b>664600</b>

**Note:- All figures are in Numbers.**

  
10/11/2020

Dy. CE/CSP  
उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

  
10.11.2020  
JE/DD&E