



## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month of Nov 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	24162	251004	370416
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	10984	99275	196820
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	8900	38928	62804
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	15840	34848	39108
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	4988	24868	39170
<b>Total</b>		<b>2530000</b>	<b>64874</b>	<b>448923</b>	<b>708318</b>

Note:- All figures are in Numbers.

  
8/12/2020  
Dy. CE/CSP

  
08-12-2020  
JE/DD&E