



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 29.11.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	3032	23594	250436	369848
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	2828	10333	98624	196169
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2236	8680	38700	62576
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	4740	15312	34320	38580
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1255	4749	24629	38931
Total		2530000	14091	62668	446709	706104

Note:- All figures are in Numbers.


Dy. CE/CSP


28.12.2020
JE/DD&E