

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 06.12.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	6518	5950	256954	376366
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3843	3192	102467	200012
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1844	1616	40544	64420
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2244	1716	36564	40824
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1443	1204	26072	40374
Total		2530000	15892	13678	462601	721996

Note:- All figures are in Numbers.

mpw/ans
8/12/2020
Dy. CE/CSP

Hem
08-12-2020
JE/DD&E