

## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 13.12.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10314	16264	267268	386680
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3739	6931	106206	203751
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2500	4116	43044	66920
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	5020	6736	41584	45844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1438	2642	27510	41812
<b>Total</b>		<b>2530000</b>	<b>23011</b>	<b>36689</b>	<b>485612</b>	<b>745007</b>

Note:- All figures are in Numbers.

*Menshaw*  
16/12/2020  
Dy. CE/CSP

*JE*  
16-12-2020  
JE/DD&E