



**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 20.12.2020**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10642	26906	277910	397322
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	4466	11397	110672	208217
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1676	5792	44720	68596
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	5532	12168	47016	51276
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1390	4032	28900	43202
	<b>Total</b>	<b>2530000</b>	<b>23706</b>	<b>60295</b>	<b>509218</b>	<b>768613</b>

Note:- All figures are in Numbers.

  
 Dy. CE/CSP 30/12/2020

  
 30-12-2020  
 JE/DD&E