



EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 27.12.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	11456	38362	289366	408778
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3815	15212	114487	212032
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	2120	7912	46840	70716
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	3680	15848	50696	54956
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1426	5458	30326	44628
	Total	2530000	22497	82792	531715	791110

Note:- All figures are in Numbers.


 Dy. CE/CSP 30/12/2020


 JE/DD&E 30-12-2020