


## EAST COAST RAILWAY


### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month of Dec 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)		
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	46262	297266	416678
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	17742	117017	214562
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	9368	48296	72172
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	18200	53048	57308
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	6358	31226	45528
<b>Total</b>		<b>2530000</b>	<b>97930</b>	<b>546853</b>	<b>806248</b>

Note:- All figures are in Numbers.

  
Dy. CE/CSP 06/01/2021

उप मुख्य अभियंता (सी.एस.पी.)  
Dy. Chief Engineer (C.S.P)  
पूर्व तट रेलवे/E.Co.Railway  
भुवनेश्वर/Bhubaneswar

  
06-01-2021  
JE/DD&E